

Commercial Plaza Construction							
Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Total Float	Start	Finish
 CP Commercial Plaza Construc		124	124	0%	0	05-May-26	23-Oct-26
 CP.1 Project Initiation		8	8	0%	0	05-May-26	14-May-26
 A.1.1	Project Approval	3	3	0%	0	05-May-26	07-May-26
 A.1.2	Feasibility Study	2	2	0%	0	08-May-26	11-May-26
 A.1.3	Site Selection	3	3	0%	0	12-May-26	14-May-26
 CP.2 Planning & Design		20	20	0%	0	15-May-26	11-Jun-26
 A.2.1	Architectural Design	8	8	0%	0	15-May-26	26-May-26
 A.2.2	Stuctural Design	7	7	0%	0	27-May-26	04-Jun-26
 A.2.3	MEP Design	5	5	0%	0	27-May-26	02-Jun-26
 A.2.4	Cost Estimaion	5	5	0%	0	03-Jun-26	09-Jun-26
 A.2.5	Project Scheduling	2	2	0%	0	10-Jun-26	11-Jun-26
 CP.3 Site Preparation		7	7	0%	0	12-Jun-26	22-Jun-26
 A.3.1	Site Clearing	2	2	0%	0	12-Jun-26	15-Jun-26
 A.3.2	Excavation	3	3	0%	0	16-Jun-26	18-Jun-26
 A.3.3	Soil Compaction	1	1	0%	0	19-Jun-26	19-Jun-26
 A.3.4	Temporary Facilities Setup	2	2	0%	0	19-Jun-26	22-Jun-26
 CP.4 Foundation Work		18	18	0%	0	23-Jun-26	16-Jul-26
 A.4.1	Layout and Marking	1	1	0%	0	23-Jun-26	23-Jun-26
 A.4.2	Footing Excavation	3	3	0%	0	24-Jun-26	26-Jun-26
 A.4.3	PCC	5	5	0%	0	29-Jun-26	03-Jul-26
 A.4.4	Reinforcement Work	5	5	0%	0	06-Jul-26	10-Jul-26
 A.4.5	Footing Concrete	3	3	0%	0	13-Jul-26	15-Jul-26
 A.4.6	Backfilling	1	1	0%	0	16-Jul-26	16-Jul-26
 CP.5 Structural Work		51	51	0%	0	17-Jul-26	25-Sep-26
 A.5.1	Columns (Ground Floor)	8	8	0%	0	17-Jul-26	28-Jul-26
 A.5.2	Beam and Slabs (Ground F	12	12	0%	0	29-Jul-26	13-Aug-26
 A.5.3	Columns (Upper Floor)	20	20	0%	0	14-Aug-26	10-Sep-26
 A.5.4	Stairs Construction	4	4	0%	0	14-Aug-26	19-Aug-26
 A.5.5	Beam and Slab (Upper Flo	23	23	0%	0	20-Aug-26	21-Sep-26
 A.5.6	Roof Slab	4	4	0%	0	22-Sep-26	25-Sep-26
 CP.6 Masonry Work		8	8	0%	0	22-Sep-26	01-Oct-26
 A.6.1	External Walls	8	8	0%	0	22-Sep-26	01-Oct-26
 A.6.2	Internal Walls	7	7	0%	0	22-Sep-26	30-Sep-26
 A.6.3	Partition Walls	5	5	0%	0	22-Sep-26	28-Sep-26
 CP.7 MEP Work		9	9	0%	0	22-Sep-26	02-Oct-26
 A.7.1	Electrical Wiring	7	7	0%	0	22-Sep-26	30-Sep-26
 A.7.2	Plumbing Installation	8	8	0%	0	22-Sep-26	01-Oct-26
 A.7.3	HVAC Insallation	9	9	0%	0	22-Sep-26	02-Oct-26
 A.7.4	Fire Fighting System	2	2	0%	0	22-Sep-26	23-Sep-26
 CP.8 Finishing		22	22	0%	0	24-Sep-26	23-Oct-26
 A.8.1	Plastering	10	10	0%	0	24-Sep-26	07-Oct-26
 A.8.2	Flooring	12	12	0%	0	08-Oct-26	23-Oct-26
				Page 1 of 4			